

**Church of Scotland  
Stewartry of Strathearn SC030799  
Interim Reordering at Dunning Church Working Group  
Reporting to the Fabric Cluster.**

A meeting of the Working Group appointed to progress the Interim Reordering of the Stewartry of Strathearn at Dunning, was held in the Dunning Church Session House at 14.00 hours on Tuesday 22<sup>nd</sup> September 2009.

**Present:** Group Convenor Raymond Young, Bill Peebles, Fiona Wemyss and Secretary Duncan M Dow.

**In attendance:** Fabric Convenor Mr Graham Ross.

**1. Constitute Meeting:** The Convenor welcomed everyone to the meeting.

**2. Apologies:** Interim Moderator the Rev. Derek Lawson,  
Locum Minister the Rev. Ray Gaston, Alfred Marshall and Simon Rhodes.

**3. Minutes of the previous meeting:** The Minutes of the meeting held on Tuesday 1<sup>st</sup> September 2009 were approved and signed off.

**4. Matters arising:** There were no matters arising.

**5. Update on all tasks presently in progress:**

**Sanctuary**

1. Noted the light above the Communion table was temporarily fixed and will be made permanent in due course.
2. Noted that the Choir have been repositioned - happily!
3. Expenditure on the Sanctuary to date included £313.82 floodlights, £43.12 bracket and £650.66 for installation of new lighting, rewiring organ to new position, disconnecting redundant pew heaters and replacing light bulbs in the Church.
4. Electrician George Carstairs' estimate for £2020+VAT, for the conversion of the existing light fittings accepted, floodlighting £1164.80+VAT accepted, £237.48+VAT for repositioning heaters in chancel accepted. {Total cost including VAT of £4942.92 against a budgeted figure of £5,000}
5. Estimated output from converted lighting in the Church from eight lamps with output 112,000 lumens, as opposed to current output of 40,000 lumens. Also a reduction of total running costs from 4,000 watts to 1,600 watts.
6. Carpeting budget of £1,800 within the Church, A. Mallison's estimate £1,715+VAT. These figures do not include the carpeting and vinyl in the vestry. The carpeting in the Church has been laid in such a way to allow access for the electrician at a later date.
7. Joinery work involved in removing pews and making floor hatches in the Church by Robert Anderson, carried out free gratis. Group's appreciation expressed.

8. White heaters in the chancel, to be painted brown to match the wood panelling, alternatively an estimate for replacement brown heaters to be requested from Electrician George Carstairs.
9. Wooden panelling in the chancel to be touched up by Bannermans when the paint work is carried out.
10. The curtain material ordered for inside Communion table is the wrong shade of green. Supplier to be contacted by the Secretary.
11. Church safe removed from the Vestry and relocated to the Church Office at Aberdalgie. Group's appreciation expressed to Ian Philip and John Ritchie.

#### **Kitchen & Toilet**

1. No progress since the last meeting, to be dealt with at the next meeting.
2. Offer of dishwasher from Ian Nicol, Secretary to investigate and accept if suitable.

**6. Date of the next meeting:** The date of the next meeting was arranged for Wednesday 14<sup>th</sup> October 2009 at 10.00 hours in Dunning Church Session House.

**A.O.C.B.** As there was no further business to discuss the Convenor thanked those in attendance and closed the meeting at 15.00 hours.

Signed _____	Signed _____
Reordering Group Convenor,	Reordering Group Secretary,
Mr Raymond Young, 14 <sup>th</sup> October 2009.	Mr Duncan M Dow, 14 <sup>th</sup> October 2009.